



SUITE



Using MSUITE and prefabrication, joint venture Barton Malow-Christman and Limbach completes hospital project two months ahead of schedule.

AN MSUITE CASE STUDY

# MCLAREN GREATER LANSING REPLACEMENT HOSPITAL

AN MSUITE CASE STUDY

Exceptional teamwork, technology, and advanced planning helped the owner save \$5.6M and potentially generate \$60M in indirect operational revenue.

## PROJECT HIGHLIGHTS

### AREAS


ON-SITE LABOR

SCHEDULE

BIM

### HIGHLIGHTS

- Pre-Fabrication resulted in 30% less onsite-labor.
- Reduced safety management and accidents.
- Reduced Owner-Controlled Insurance Program costs.
- Delivered project 2-months early.
- \$5.6M Direct Savings to owner.
- \$60M Indirect operational revenue generated.
- DfMA saves time on downstream mechanical and plumbing processes.
- Direct Design connection to Fab Shop & Field.



# BACKGROUND & PROJECT OVERVIEW

Leveraging MSUITE and prefabrication achieved incredible results.

Headquartered in Pittsburgh, PA., **Limbach** is a nationwide company with 1500 employees, and 10 major branches across the United States. As a leading MEP contractor, Limbach leverages **MSUITE** to offer integrated building systems solutions with expertise in design, fabrication, installation, management, service, and maintenance of HVAC, mechanical, electrical, plumbing, and control systems. The firm includes an in-house MEP+C design build staff and 8 fabrication shops with a total fabrication capacity of about 208 thousand square feet. Additional fabrication shop capacity is frequently acquired as needed.

PROJECT & SHOP STATISTICS	HIGHLIGHTS
MSUITE for BIM to Fab	<ul style="list-style-type: none"> <li>▪ <b>BIM and FAB</b> used to take model information to the shop floor and track real-time status and productivity.</li> </ul>
Budget: \$450M	<ul style="list-style-type: none"> <li>▪ 220 Racks (4400 lf Total Footage) of multi-trade systems - Six at a time: 71,500 Linear Feet of all services fabricated. Twenty-four racks worked on simultaneously. Six delivered every 4 days.</li> </ul>
Shop 25,000 SF	<ul style="list-style-type: none"> <li>▪ 3-Weeks to start, build, ship and install each assembly line (6 racks).</li> </ul>
Shop Manpower	<ul style="list-style-type: none"> <li>▪ 14 People who Tested, Insulated, and valve tagged before delivery.</li> </ul>
8,000 Hours for M&P	<ul style="list-style-type: none"> <li>▪ Increased productivity and quality due to environmental control and streamlining.</li> </ul>
Insurance Advantages	<ul style="list-style-type: none"> <li>▪ MSUITE was used for detailed tracking required for insurance and supported billing.</li> </ul>
Top-down stakeholder collaboration	<ul style="list-style-type: none"> <li>▪ Heavy Investigation on "Best Fit" Fabrication Opportunities.</li> </ul>
Multi-Trade Prefabrication	<ul style="list-style-type: none"> <li>▪ Field Install Time: 220 Hours Resulting in 2-Months Schedule Savings and 30% reduction in on site manpower.</li> </ul>

The **McLaren Greater Lansing Hospital** offered **Limbach** and its broad group of stakeholders the opportunity to plan and leverage prefabrication to achieve incredible results. The project was led by savvy ownership with substantial experience and familiarity with modular construction.

From the beginning, the joint venture **Barton Malow-Christman** and its stakeholders were on board with Limbach delivering the mechanical, electrical, plumbing, and fire protection aspects of the project. The group (which included the owner, engineer, general contractor, and subcontractors) invested heavily in design-for-manufacturing (DfMA) principles to engineer the building for prefabrication.



# TECHNOLOGY FOR MULTI-TRADE ASSEMBLIES

## TECHNOLOGY FOR MULTI-TRADE ASSEMBLIES


Limbach contacted MSUITE, to discuss how their software can outfit the pop-up Fab Shop for multi-trade contractor use and mitigate risk for the team. In addition, the MSUITE team was leveraged to layout the shop workflows.

Limbach already uses MSUITE at its fabrication facilities across the U.S., but multi-trade usage was a new opportunity. MSUITE's software is an innovative solution for managing productivity for Fab Shops. The cloud-based platform offers production tracking, reporting, and documents everything from start to install for multiple trades. "MSUITE's expertise in fabrication helped Limbach come up with the fab shop layout for optimal flow.

Limbach's team set up 220 total racks and six assembly lines to add 4,400 linear feet of racks with a total of 71,500 linear feet of conduit, piping, plumbing, sheet metal, cable tray, and drywall. All of these were tested, inspected, and insulated in place. The total assembly time in the shop for Limbach's scope of work was 8,000 hours for a four-day turnaround per line. The entire process per floor was approximately a three-week turnaround, which included the shop assembly line, delivery, installation, and finalization. The environmental control and ability to streamline the work increased productivity and quality.

"MSUITE's workflows which helped Limbach track production and provided to the owner real-time reporting of fab shop inventory, including documentation to support monthly billings," said **Mark Lamberson, CPD, National VDC Manager, Limbach.**

MSUITE is management software that includes design automation capabilities in Autodesk Revit with seamless integration to fabrication tracking software in Fab and field tracking software in the field. The entire methodology is continuous feedback into the process for continual process improvement to facilitate better communication, collaboration, and workflow efficiency.



Workers await prefabricated unit.

# WHAT WAS FABRICATED

## Utilizing Lean and Design for Manufacturing concepts such as “Choosing by Advantage”

The Project team was creative in investigating high-value targets for prefabrication. The DfMA process helped the team visualize racks and corridors to reassure the owner of the strategy to meet the building's life cycle needs and aggressive schedule. By utilizing Mixed Reality, the owner's representatives were able to explore the racked systems to simulate the ease of installation and future maintenance.

The DfMA process meant utilizing Lean manufacturing concepts such as identifying high-value fabrication "Targets" like Headwalls, Wet walls, Bathroom pods, and more. The team employed the "Choosing by Advantages" technique to select the right modules for the project. Key decision-making factors included the availability and costs of shop space, job site congestion, material handling, and delivery.

Mixed Reality was also used to QA/QC modules and allow the owner to "walk through" virtual racks along side the fabricated racks.



Microsoft HoloLens, Mixed Reality units, and BIM modeling helped visualize Targets for Prefabrication.

## FINDING THE FAB FACILITY

After Team Limbach settled on the design and prefabricated targets, there was not much space available for fabrication on site.

They were fortunate, however, and acquired the Pine Tree Shop, a 25,000 square foot warehouse, to convert into the fabrication facility they needed. It was a huge advantage to quickly set up, manufacture, and transport materials to the job site, which was only 2 miles away.

## ADDITIONAL PRE-FAB BENEFITS

- Shop Testing, Insulation and Tagging
- Michigan winter weather mitigated
- Enhanced Shop Safety Conditions
- COVID: lower numbers of jobsite workers and shop employees separated by workstations
- Increased productivity
- Increased quality
- Reduced overall schedule
- Reduce costs

# COLLABORATION SAVES TIME, LABOR

Collaboration across trade partners benefits all.

The McLaren Greater Lansing Hospital project experienced considerable collaboration across all trade partners on the jobsite. The manpower in the shop included just 14 people for all trades, resulting in a 30% reduction in trade labor on-site for install of the racked systems. Installing the racked systems in the building took about an hour per rack, totaling 220 hours.

The assembly on the jobsite was extraordinarily efficient compared with stick-building and eliminating the extra time onsite produced significant savings. MSUITE helped onsite and fabrication teams alike track the real-time status and productivity metrics.

## SCHEDULE REDUCTION BRINGS \$5.6 MILLION IN DIRECT SAVINGS



“The 2-months schedule savings resulted in a \$5.6 million-dollar direct return to the owner. Two months of unexpected operational time for the health care facility can mean an indirect revenue impact of \$60M.

Mark Lamberson CPD  
National VDC Manager  
**Limbach**

MSUITE is cloud-based management software to connect BIM, Fab, and Field Construction Teams.



## McLaren Greater Lansing Hospital Project

### Lessons Learned

- Early Involvement** - Early Team Involvement is Critical to Success.
- Building the Team** - All Stakeholders Must be Present – Carpenters, etc.
- Fab Support** - Prefabrication Must Be Supported from the Top Down.
- Mindset Shift** - Must Take a “What Can’t We Fabricate” Attitude.
- Fab Shop Proximity to Job Site** (over the road requirements, permits, etc.).
- Team Decisions** - Utilize the Entire Team for Decisions, Different Stakeholders Get Different Benefits / Detriments.

# MSUITE

MSUITE is cloud-based suite of management software to connect BIM, Fab, and Field Construction Teams. MSUITE helps you track, manage, and share data throughout the entire lifecycle of a construction project. Stemming from a Mechanical Contractor in Iowa in 2015, MSUITE's products have been a solution to a problem that the construction industry has needed for decades.

# LIMBACH

Barton Malow-Christman team members – VDC Manager Alan Todd, Project Director Colin Martin, Project Manager Keith Berry, and Project Manager Bob Gallagher joined representatives from McLaren Healthcare, Vice President Dan Medrano, Assistant Vice President Kevin Dettling at Limbach, and Project Manager Eric Wingelaar at Harley Ellis Devereaux to present the success of the McLaren Greater Lansing project at the **Advancing Prefabrication** conference earlier this year.

Watch a [time-lapse video](#) of the construction of the new McLaren Greater Lansing hospital from groundbreaking to current day.

**DEWALT****CONSTRUCTION  
TECHNOLOGY**

SUITE

